BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Drilling of borewells and providing water supply facilities to ward no -01,02,03 & 04.**			
2	Sanctioned Estimate No. And Date	**JOB NUMBER 004-23-000022**			
3	Name of the Contractor	Sri B P Mahesh (Sri Sai Manjunath Enterprises)			
4	Time Stipulated for Completion of work	90 days			
5	Date of Commencement	30.03.2023.			
6	Date of Completion:	28.07.2023.			
7	Measurment Recorded				
	M.B No	4966			
	Page No	496564 to 496576.			
8	Name of the Office/ Officials incharge of the work				
	1) Asst. Exe.Engineer	Ragunandan Murthi.			
	2) Asst. Engineer	B.N.Ramakrishnaiah, [illegible]			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks
1,00,00000/1,02,93766					

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

AE
N-03404

Asst. EXECUTIVE ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yelahanka Zone)
Yelahanka, Bangalore.